

## **SURF Long-Term Goals**

By 9/29/2035, SURF will have world-leading multi-disciplinary experiments in operations with proposed experiments actively competing for newly developed underground laboratory space including:

- 1. The Long-Baseline Neutrino Facility (LBNF) and Deep Underground Neutrino Experiment (DUNE) have been constructed and are fully operational.
- 2. Two additional large lab modules on the 4850L have been constructed and are fully operational.
- 3. Construction is underway on two 7400L lab modules including the required underground access infrastructure to provide lab space with increased shielding for future experiments.
- 4. Provide broader underground access to a range of science disciplines including depths below the 5000L.
- 5. The Institute for Underground Science at SURF has been constructed and is fully operational with compelling, vibrant science and education programs.
- 6. Foster commercial partnerships to advance technology development in the region, increase facility operations efficiency and safety, and expand workforce development opportunities.

### **SURF Highlights**


- LBNF excavation is 68% complete. Planning for outfitting and cryostat installation underway.
- Institute for UG Science at SURF kickoff planning underway. CETUP workshop underway.
- Funds in hand for Phase A of 4850L expansion. Design underway.
- SDSTA has provided significant input into P5 strategic planning process.
- Yates Shaft heavy maintenance continues and reached 1100L in May (plan was July). Now at the 1,250-foot mark. Planning to reach the 4100L in mid-2024.
- New Oro Hondo ventilation fan is in operation advanced due to downtime on older fan.
- Education and outreach had another great year supporting students in SD.
- Efforts underway to "get out the word" about SURF in SD: RAP advertising, Washington Pavilion.
  - Washington Pavilion ribbon cutting is planned for Sep 21 at 1:00 pm CT. "SURF Day" at WP is set for Sep 23.
- LBNF/DUNE congressional briefing held in DC Jun 21. Dr. Jaret Heise represented SURF.

**SURF Cultural Advisory Committee** 

Congressional Staff delegation visit to SURF planned for late Aug.

## **SURF Current & Future Underground Facilities**

Design underway. Excavation planned for first half 2024.



July 13, 2023

# **New Oro Hondo Fan Operational**



#### **Davis-Bahcall Scholars - 2023**

#### Top Row:

#### Ike-Njoku Theresa Ahunna

- Augustana University
- Previous HS in Nigeria

#### **Grace Davis**

- Brookings HS
- Will attend Cal Tech

#### Joseph Bumann

- SF Roosevelt HS
- Will attend SDSU

#### **Cara Ronish**

- Hill City HS
- Will attend SD Mines

#### **Bottom Row:**

#### Laura Jensen

- RC Central HS
- Will attend SD Mines

#### **Connor Matthies**

- SDSU
- Previous West Central HS

#### William Kuhl

- SD Mines
- Previous Hot Springs HS

#### **Sophie Schmid**

- RC Stevens HS
- · Will attend U of Minnesota















#### Scholar Feedback

"I don't think there's any other program in the world that has the breadth of topics covered as well as the depth of connections made along the way."

**SURF Cultural Advisory Committee** 

**Connor Matthies** 


### **SURF Interns Summer 2023**



Department	NAME	SCHOOL	HOMETOWN	INTERNSHIP
Engineering	Luke Lichtenberg	SD Mines	Box Elder	Chris Bauer
Engineering	Jackson Busch	SD Mines	Rapid City	Chris Bauer
		Belle Fourche		
IT	Conner Curran	HS	Belle Fourche	Dave Bozied
Caianaa	Ellia Draidanhash	CD Minos	Ciarry Falls	look Hoodley
Science	Ellie Breidenbach	SD Mines	Sioux Falls	Jack Headley
Caianaa	Erik Allen	Augustons	Danid City	Dave Bozied
Science	Erik Allen	Augustana	Rapid City	Dave Bozied
Communications	Ashley Requin	BHSU	Spearfish	Dave Bozied
Communications	Asiliey Deguili	ыю	Opeamsm	Dave Bozied
Education	Megan Gisi	BHSU	Rapid City	SD EPSCoR
Education	Ethan Johnston	BHSU	Isabel	SD EPSCoR
Euucation	Ellian Johnston	БПЗО	isabei	SD Space Grant
E&O/Ventilation	Emily Siemonsma	SDSU	Hill City	Consortium
				Dept of Labor
Facilities	Shot'e Snell	Job Corp	Miles City, MT	Apprentice

**SURF Cultural Advisory Committee** 

#### LBNF/DUNE Overview





**SURF Cultural Advisory Committee** 

- FSCF-EXC Far Site Excavation
- FSCF-BSI Far Site Building & Site Infrastructure
- **FDC** Far Detectors and Cryogenic Infrastructure

- NSCF+B Near Site Conventional Facilities + Beamline
- ND Near Detectors

## **Excavation Progress**





CUC (4850-36) Installing CT Bolts

North Cavern (4850-33)

# North Detector Cavern

- View of east end of cavern
- 36' of additional benching to be performed

Photo by Ryan Postel, FNAL May 2023

## South Detector and Central Utility Caverns





South Detector Cavern

Central Utility Cavern

### **CUC Concrete**



Formwork for 1st slab section - Central Utility Cavern (4850-36)




Prepping for mudmat pour - Central Utility Cavern (4850-36)

### **Drift Rail**




4850-02 Drift Formwork Including Rail





Pouring Concrete Slab in 4850-02 Drift


### **Excavation Progress**




## Cavern Excavation Completion Percentage









**North Cavern** 

**CUC Cavern** 

**SURF Cultural Advisory Committee** 

**South Cavern** 

### Infrastructure Bidding Progress

- 23 packages planned (+/-)
- 5 package proposals in hand
- 2 packages in process
- Mostly regional contractor pool
- Anticipate similar number of people as currently, but divided between many firms
- Work planned to begin in summer 2024


	SUB BID PACKAGES				
ID	Description	Out to Bid	Recommendation to FRA	Issue SA from FRA	
BSI SUB-02	Civil/Concrete (Surface)	8/16/2023	10/6/2023	11/17/2023	
BSI SUB-03	Masonry	2/2/2024	4/15/2024	5/15/2024	
BSI SUB-04	Steel/Metals (Surface)	1/11/2024	3/22/2024	4/22/2024	
BSI SUB-05	General Building	8/13/2023	10/6/2023	11/17/2023	
BSI SUB-06	Painting/Finishes	1/2/2024	3/13/2024	4/12/2024	
BSI SUB-07	Prefab Metal Building				
BSI SUB-08	Fire Protection	7/12/2023	9/22/2024	11/24/2023	
BSI SUB-09	Plumbing	4/7/2023	7/14/2023	8/13/2023	
BSI SUB-10	Early Equip (if necessary)	5/11/2023	7/21/2023	8/1/2023	
BSI SUB-11	HVAC	4/7/2023	7/14/2023	10/12/2023	
BSI SUB-12	Temporary Electric	2/1/2023	4/28/2023	6/27/2023	
BSI SUB-13	Electrical Systems	2/1/2023	4/28/2023	7/27/2023	
BSI SUB-14	Communication/IT	2/24/2023	5/12/2023	7/12/2023	
BSI SUB-15	Fire Detection	2/24/2023	5/19/2023	7/19/2023	
BSI SUB-16	System Commissioning	9/1/2023	11/14/2023	12/14/2023	
BSI SUB-17	Cavern Elevators	3/24/2023	6/9/2023	7/2/2023	
BSI SUB-17	Cavern Elevators	3/24/2023	6/9/2023	//2/2023	

SELF PERFORM PACKAGES				
ID	Description	Define Scope	Recommendation to FRA	Issue SA from FRA
BSI SP-2B	Surface Bullgang	5/4/2023	7/8/2023	9/5/2023
BSI SP-3	UG Civil/Concrete Only	1/19/2024	3/24/2024	4/22/2024
BSI SP-4	UG Structural Steel/Metal Fab	9/6/2024	11/9/2024	1/7/2025
BSI SP-5	Hangers, Rock Drilling			

SERVICE PACKAGES				
ID	Description	Out to Bid	Recommendation to FRA	Issue SA from FRA
BSI SER-A-2	Quality Inspection Services	10/18/2023	1/2/2024	2/1/2024
BSI SER-B-2	Survey Services	10/18/2023	1/2/2024	2/1/2024
BSI SER-C-2	Pre-Mob Video Survey	10/18/2023	1/2/2024	2/1/2024

## Far Detectors and Cryogenics (FDC) Status

- FDC project is working to baseline cost/schedule in Sept 2023
- Work planned to start in fall 2024 with steel deliveries
- Will roughly double project team on site



#### FDC Partners are delivering

FD1 and FD2 prototypes at CERN

 ProtoDUNE detectors have proven technologies for FD1 and FD2 At the far site, the LBNF project scope includes committed critical in-kind contributions from:



CERN – Membrane cryostats and portions of argon receiving facility (tanks)



Brazil/UNICAMP – Argon purification and recirculation systems



Switzerland/SERI – Argon condensing system




Poland/WUST – Internal cryogenics systems



CERN team inspecting cryostat fabrication in Spain



Cryostat beam in fabrication



Testing assembly of cryostat components (cryostat tilted 90 degrees to right)

#### LBNF/DUNE Logistics Overview / ASF Test Lift / Test Lift



Conestoga Trailer for Transport to Lead,




Offload at Crusher Bldg. SURF



ASF in Crusher Bldg.



ASF Stripped of the Base Frame moving to Ross Shaft



ASF insertion into Ross Shaft

- ASF Test Lift
  - Departure FNAL 8/29/22
  - Arrival Lead, SD 9/1/22
  - Test 9/2/22
  - Lift Test successful!



#### **CAC Review Recommendations Status**

ID#	Recommendation	Status
13 Open	Host a Tribal Presidents/Chairmen/Elder Leaders' Day.	On hold.

**SURF Cultural Advisory Committee** 

### HR Report – 2<sup>nd</sup> Quarter 2023

- HR Initiatives to incorporate IDEA into the workplace
  - Expand Sourcing Efforts
    - Talent acquisition programming automatically posts to 20000 job boards.
  - Debias Position Descriptions and Job Adverts
  - Create More Objective Methods of Interviewing
  - Policy/practice revisions to support belonging, values and culture
    - People-Centric Policy and inclusive messaging
    - Well-Being Room
    - Holiday Pay Expansion
    - Vacation Expansion and Pay-Out Option
    - Sick Leave Expansion
    - Benefits Enhancement

# HR Report – 2<sup>nd</sup> Quarter 2023

Headcount –	June 30, 2022	June 30, 2023
<ul> <li>Total</li> </ul>	199	213
<ul> <li>Full-time</li> </ul>	180	183
<ul> <li>Part-time</li> </ul>	12	21
<ul> <li>Temporary</li> </ul>	7	9
Demographics		
Avg Age	48	47
<ul> <li>Pre Baby Boomers (1900-1944)</li> </ul>		.5%
<ul> <li>Baby Boomers (1945-1964)</li> </ul>		27.7%
<ul> <li>Generation X (1965-1980)</li> </ul>		38.2%
<ul> <li>Millennials (1981-1994)</li> </ul>		23.5%
<ul> <li>Generation Z (1995-2010)</li> </ul>		8.9%
Male	78%	75%
<ul> <li>Female</li> </ul>	22%	25%
<ul> <li>White</li> </ul>	96%	93%
<ul> <li>American Indian or Alaska Native</li> </ul>	0.5%	0.5%
<ul> <li>Two or More Races</li> </ul>	2%	2%
Hispanic or Latino	1%	1%
IDEA Sourcing Efforts		
<ul> <li>Females Hired</li> </ul>	11	17 (50%)
<ul> <li>Females Laterally Transferred/Promoted</li> </ul>		2
<ul> <li>Veterans Hired</li> </ul>		4 (11.8%)
<ul> <li>Underrepresented Populations Hired</li> </ul>	1	1
<ul> <li>Pre Baby Boomers (1900-1944)</li> </ul>		
<ul> <li>Baby Boomers (1945-1964)</li> </ul>		5 (14.7%)
<ul> <li>Generation X (1965-1980)</li> </ul>		13 (38.2%)
<ul> <li>Millennials (1981-1994)</li> </ul>		8 (23.5%)
<ul> <li>Generation Z (1995-2010)</li> </ul>		8 (23.5%)

#### **CAC Review Recommendations Status**

ID#	Recommendation	Status
10	Increase diversity of applicants applying for SDSTA jobs.	Addressed in presentation slides.

**SURF Cultural Advisory Committee** 

## **Questions?**